COMPLETION REPORT

1. Name of Work : **IMPROVEMENTS TO DRAINS AND ROADS AT NAVY LAYOUT OF SIDEDAHALLI VILLAGE WARD NO.14 BANGALORE**

2. Sanctioned Estimate No. & Dt : T.S No: 604/13-14 dt 20.3.2013

3. Head of Account which is Chargeable : P.Code. 26524

4. Work Order No. & Dt : CE(DD)/117/13-14 dt 22-8-13

5. Name of Contractor : **TECHNICAL MANAGER (WEST) KRIDL**

6a. Time stipulated for completion of work : 90 days

b. Delay in execution of work : --

7. Measurement recorded in : M.B. No. 828 Page No. 82532 to 82538

8. Check measurement of the Asst. : M.B. No. 826 Page No. 82532 to 82538

Asst. Exe. Eng. / Exe. Eng :

9. Name of the Office / Official incharge of the work : AEE (DSD)

10. a) Asst. Engineer : D.S. చంద్రునాథ్

b) Asst. Exe. Engineer : D.S. చంద్రునాథ్

Sanctioned estimated amount	Amount claims as per actually vide as per bills	DIFFERENCE	
		Excess	Savings
19.95	2194385-00	199489-00	—

1) Certified that the above work has been completed within the stipulated time noted in the work order.
2) Certified that the contractor has delayed and completed the work for which necessary fine has been recovered.
3) Certified that the above work has been executed by the contractor satisfactorily in accordance with the specification as embodied in the agreement.

ASST. ENGINEER

ASST.EXECUTIVE ENGINEER
SUB DIVISION
BRUHATH BANGALORE MAHANAGARA PALIKE

EXECUTIVE ENGINEER
Bruhat Bangalore Mahanagara Palike,
Dasarahalli Zone, Bangalore-57.

ACCOUNTS SUPTD. ( )